




# **FSD3 Facilities Update**

Board of Trustees Meeting  
October 22, 2026

# District Modernization Project with Schneider Electric

- LCHS transformer and 11 BARD units installed
- DREM transformer replacement pending corrected equipment
- BAS controls work on schedule at LCHS/CATE, DREM and JPT
- Mechanical punch list and HVAC testing and balancing nearing completion
- Sports lighting remains pending with MUSCO
- \$41,790 in rebates secured, with an additional \$52,448 anticipated for Phase 2



*Switchgear replacement at LCHS*



## **Ward Memorial Stadium**


- The stadium reopened for football games on October 2.
- The fieldhouse is expected to be operational by the October 30 homecoming game.

## **Fire Alarms**

- Waiting for final third party inspection at LCECC in order to receive a Certificate of Occupancy from OSF and State Fire Marshal.
- LCHS electrical installation nearly complete
- Raceway installation at DREM is nearly complete

# Blanding St. Auditorium

- Repairs to the support beams underneath the floor are in progress.
- A section of the extended stage has been moved and the floor and subfloor have been removed to expose the support beams.



ANY  
QUESTIONS

